GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj& Rural Development Department - Vizianagaram District– PMGSY Phase X – Package No. AP 20 XA 03 - Road from Karakavalasa to Marika of Vepada (M) - Extension of Agreement Time up to 31-03-2016 for a period of (417) days without imposing penalty – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 93 Dated: 30-01-2016

Read the following:-

1.GO.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.

2.From the E-in-C., PR., Hyd., Lr.No.W2/DEE-I/AP 20 XA 03/ Karakavalasa/VZNM, dt.18.03.2015 and 24.11.2015.

--00--

O R D E R :-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government, after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2016 for a period of (417) days without imposing penalty as delay is not attributable to the Contractor in respect of the work "Road from Karakavalasa to Marika of Vepada (M)" in Vizianagarm District under under PMGSY Phase X.

2. The Engineer-in-Chief, Panchayat Raj Engineering Department, Andhra Pradesh, Hyderabad shall take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj Engineering Department,
Andhra Pradesh, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Vizianagaram District.
Copy to:
PS to Minister (PR,RWS&NREGS)
PS to Prl.Secretary (PR&RWS).
Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.